EXTENSION OF TIME PROPOSAL

1	Name of work	Imprts to Roads & Drains @ Ramachandrapura Patel, Pillegowda layout & surroundings area in ward no. 10.
2	Amount of Work Portion	6249876 /= (Excluding Gst)
3	Estimated Cost	10.00 lakhs.
4	Name of contractor	As Wathnarayang
5	Agreement No.	228 | 16.3.2020
6	No. and date under which work order issued	228 | 17.3.2020.
7	Time limit originally fixed for completion	60 Days.
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub division office	—
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	30 %.
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	29 Days.
15	Date of recommending time limit applied for	16.5.2020 to 15.6.2020
16	Whether the orginal application of the contractor is enclosed.	—
17	Balance of work remaining to be done	70 %.
18	Probable time required for completion of remaining work	15.6.2020.
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Carona Covid-19 Work held over hence EoT may be approved without penalty
22	Remarks of the EE with the daily rate of penalty proposed	

Smitha. M K
Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Byatarayanapura Division

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ,